### OFFICE OF FINANCIAL MANAGEMENT

2023-25 Biennium

# WASHINGTON STATE MAJOR PROJECT STATUS REPORT December 2024

Agency 699
Project Name Tacoma Community College Center for Innovative Learning and Engagement
OFM Project Number(s) 40000104

Contact Information							
Name Phone Number	Clay Krauss						
Phone Number	253-566-6005						
Email	<u>ckrauss@tacomacc.edu</u>						

## **Project Information**

#### **Project Description:**

(Include a brief summary of the project and the programs it supports.)

The project scope assumes a multi-story building to house instructional space with appropriate technology and equipment needs for pathways in Business, Humanities, and Social Sciences, and cross and interdisciplinary programming.

#### Project Status:

(Include scope or budget changes, phase updates, identified project delivery issues, discussion of critical path for construction and any potential for project cost overruns or claims.)

CILE building target substantial completion late January 2025. Project has exterior framing and interior framing in progress. Trades are being worked on inside the building. GlasRock siding is being put on the ouside. We do not anticipate cost overruns or significant schedule delays.

Funding													
All State & Local Sources, Project Transfers and Amounts													
		Expenditures				Current Plan							
				2023-25	<del></del>	2023-25		2025-27					
Phase & Fund Type		or Expended		Expended	ı	Remaining		Plan	Fu	iture Plan		TOTAL	Notes
Predesign	\$	-	\$	-	\$	-	\$	-	\$		\$	-	
057 - State Bldg Const Acct												0	
XXX - Other State Funding	,											0	
Local Funds	,											0	
Other Funds & Transfers - Insert Row Here												0	
Design	\$	2,409,619	\$	582,380	\$	1	\$	-	\$	-	\$	2,992,000	
057 - State Bldg Const Acct		2,409,619		582,380		1						2,992,000	C08
XXX - Other State Funding	,											0	
Local Funds	,											0	
Other Funds & Transfers - Insert Row Here												0	
Construction	\$	295,582	\$	32,430,805	\$	7,879,614		-	\$	-	\$	40,606,000	
057 - State Bldg. Const Acct				31,726,386		7,879,614						39,606,000	D01
XXX - Other State Funding												0	
147 - Local Funds	-	295,582		704,418		0						1,000,000	Q616
Other Funds & Transfers - Insert Row Here			Ļ									0	
TOTALS	\$	2,705,201	\$	33,013,185	\$	7,879,615	\$	-	\$	-	\$	43,598,000	

Details										
Construction Type	College classroom facilities	Project Administered By	DES							
% of Bldg. Area that is being remodeled	0%	Art Requirement Applies	Yes							
Procurement Method	GCCM	Higher Ed Institution	Yes							

Statistics									
Complete the table below with information from the cost estimate submitted with the predesign study, the cost estimate of the project as funded and the actual cost data to date or at completion. Explain any variances in the Notes column or below.	Estimate at Approved Predesign	Estimate of the Project as Currently Funded	Actuals to Date	Estimate as Currently Funded to Actuals Variance	Notes				
Gross Sq Ft (GSF)	46,124			(51,325.00)					
Usable Sq Ft (USF)	28,105			(31,300.00)					
Space Efficiency (USF/GSF %):	61%	61%		,					
Site Work SF:				-					
Demolition SF (provide building names in comments):	25,069	25,069		(25,069)					
MACC/Bid Award COST/GSF	\$ 460.74	\$ 535.05							
Construction Subtotal COST/GSF (Includes change orders)	\$ 673.25	\$ 716.15							
Milestone Dates									
Predesign Complete	6/1/2022	6/1/2022	8/11/2022	2.5 mo.					
Start Design	8/1/2022	6/1/2022	8/1/2023	14 mo.					
Bid Due Date			10/5/2023	1485 mo.					
Notice to Proceed	7/1/2023	7/1/2023	6/20/2023						
Substantial Completion	9/1/2024	5/15/2025							
Final Acceptance/Project Close-out Date	11/15/2024	8/15/2025							

Project Costs									
		1	T						
Complete the table below with information from the cost estimate submitted		Cost Estimate of							
with the predesign study, the cost estimate of the project as funded and the	Cost Estimate at				Estimate as				
actual cost data to date or at completion. Explain any variances in the Notes	Approved	Currently	Actual Costs to	<b>Currently Funded to</b>					
column or below.	Predesign	Funded	Date	Α	ctuals Variance	Notes			
	Acquisition								
Acquisition Costs Total				\$	-				
Со	nsultant Services								
Pre-Schematic Design Services	276,180	278,292	433,741	\$	155,449				
AE Basic Service Fee - Construction Documents	1,095,882	1,555,432	1,970,604	\$	415,172				
Extra Services - Pre-Bid	1,316,316	1,634,707	1,422,543	\$	(212,164)				
AE Basic Service Fee - Bid/Construction/Closeout	513,341	619,377	579,852	\$	(39,525)				
Other Services - Post Bid	528,759	562,354	397,489	\$	(164,865)				
Design Services Contingency	192,469	59,087	-	\$	(59,087)				
Consultant Services Total	\$ 3,922,947	\$ 4,709,249	\$ 4,804,229	\$	94,980				
	Construction								
Site Work	2,476,345	3,817,050	250,094	\$	(3,566,955.70)				
Related Project Costs		90,798	22,319	\$	(68,478.80)				
Facility Construction	18,774,603	23,553,452	29,420,061	\$	5,866,608.75				
Maximum Allowable Construction Cost (MACC) Subtotal	\$ 21,250,948	\$ 27,461,300	\$ 29,692,474	\$	2,231,174.25				
Construction Contingencies	1,815,903	1,586,867	-	\$	(1,586,867.00)				
Non-Taxable Items			-	\$	-				
Sales Tax	2,899,776	3,432,396	-	\$	(3,432,396.00)				
GCCM Costs	4,497,573	3,467,029	-	\$	(3,467,029.00)				
GCCM Risk Contingency	588,738	809,039	-	\$	(809,039.00)				
Construction Contracts Total	\$ 31,052,938	\$ 36,756,631	\$ 29,692,474	\$	(7,064,156.75)				
Other Project Costs									
Equipment	3,208,292	1,575,226	280,263	\$	(1,294,963)				
Art Work	195,935	211,929	37,389	\$	(174,540)				
Project Management		70,100	-	\$	(70,100)				
						Legal Notices,			
						City of Tacoma			
						bldg. permit,			
Other Costs (describe)	1,002,744	274,863	307,359	<del></del>	•	student stipend			
Other Project Costs Total	\$ 4,406,971	\$ 2,132,118	\$ 625,011	\$	(1,507,106.53)				

39,382,856

43,597,998 \$

35,121,715 \$

(8,476,283)

#### Additional comments:

**Total Project Costs** 

To be demolished: UFI A03517 Bldg. F1 = 10,539 gsf
Wa Arts Commission: December 2024 : curated project (curator = Romson Bustillo), researching artworks.