OFFICE OF FINANCIAL MANAGEMENT 2023-25 Biennium											
WASHINGTON STATE MAJOR PROJECT STATUS REPORT December 2024											
Agency 699 Project Name Edmonds College Triton Learning Commons OFM Project Number(s) 40000114											
Contact Information											
Name Phone Number Email	Chris Szarek 425-640-1775 chris.szarek@edcc.edu										
Project Information											
Project Description: (Include a brief summary of the project and the programs it supports.)	The project includes 39,010 SF addition to Lynnwood Hall for Student Center/Informal Learning, Pre-College/English Language Acquisition, Information Technology, Learning Support, and Library and 5,411 SF of misc. renovations, primarily for Student Services, to the existing Lynnwood Hall building.										
Project Status: (Include scope or budget changes, phase updates, identified project delivery issues, discussion of critical path for construction and any potential for project cost overruns or claims.)	The project plans are in review at City of Lynnwood for permitting. The college combined adjoining parcel lots into one parcel in order to meet the City of Lynnwood's setback requirements. The college has also completed an intensive level historical survey of all campus buildings 45 years of age or older by direction of DAHP. Upon successful issuance of a building permit and funding approval from legislature, the project is scheduled to go out for bids in Spring 2025 and break ground in Summer 2025.										
	1		Funding								
	Expend	litures	All State & Local	Sources, Project T Current Plan	ransfers and Amo	unts					
		2023-25	2023-25	2025-27							
Phase & Fund Type Predesign	Prior Expended S -	Expended S -	Remaining Ś -	Plan \$-	Future Plan \$-	TOTAL	Notes				
057 - State Bldg. Const Acct	· ·	Ş -	Ş -	Ş -	Ş -	\$ - 0					
XXX - Other State Funding	F					0					
Local Funds Other Funds & Transfers - Insert Row Here						0					
Design	\$ 1,937,130	\$ 1,224,173	\$ 494,697	\$-	\$-	\$ 3,656,000					
057 - State Bldg. Const Acct	1,937,130	1,224,173	494,697			3,656,000	C13				
XXX - Other State Funding Local Funds						0					
Other Funds & Transfers - Insert Row Here						0					
Construction	\$-	\$-	\$-	\$-	\$ 34,709,000	\$ 34,709,000					
057 - State Bldg. Const Acct					34,709,000	34,709,000	Future				
XXX - Other State Funding Local Funds						0					
Other Funds & Transfers - Insert Row Here						0					
TOTALS	\$ 1,937,130	\$ 1,224,173	\$ 494,697	\$ -	\$ 34,709,000	\$ 38,365,000					
			Details								
Construction Type	College classr	oom facilities	Project Administe	red By		DES					
% of Bldg. Area that is being remodeled			Art Requirement Applies		Yes		ł				
Procurement Method Design-Bid-Build Higher Ed Institution Yes											
			Statistics								
Complete the table below with information from the cost estimate submitted with the predesign study, the cost estimate of the project as funded and the actual cost data to date or at completion. Explain any variances in the Notes			Estimate at Approved	Estimate of the Project as Currently		Estimate as Currently Funded to Actuals					
column or below.			Predesign	Funded	Actuals to Date	Variance	Notes				
Gross Sq Ft (GSF)			49,046	49,046	44,421	(4,625.00)					
Usable Sq Ft (USF) Space Efficiency (USF/GSF %):			34,531 70%	34,531 70%	31,272 70%	(3,259.00) 0%					
Site Work SF:						-					
Demolition SF (provide building names in comments):			<u> </u>	<u> </u>	*	-					
MACC/Bid Award COST/GSF Construction Subtotal COST/GSF (Includes change orders)			\$ 474.80 \$ 551.40	\$ 474.80 \$ 551.40	\$ - \$ -	\$ (474.80) \$ (551.40)					
Construction subtotal cost/GSF (includes change orders) \$											
Predesign Complete			5/1/2022	5/1/2022	5/1/2022	0 mo.					
Start Design Bid Due Date		6/1/2022	6/1/2022	7/1/2022	1 mo.						
Notice to Proceed		9/1/2023	9/1/2023								
Substantial Completion			2/1/2025	2/1/2025							
Final Acceptance/Project Close-out Date											

Project Costs									
Complete the table below with information from the cost estimate submitted vith the predesign study, the cost estimate of the project as funded and the inctual cost data to date or at completion. Explain any variances in the Notes olumn or below.	Cost Estimate at Approved Predesign	Cost Estimate of the Project as Currently Funded	Actual Costs to Date	Estimate as Currently Funded to Actuals Variance	Notes				
	Acquisition			· · · · · · · · · · · · · · · · · · ·					
Acquisition Costs Total				\$-					
	onsultant Services								
Pre-Schematic Design Services	279,085	279,085	263,067	\$ (16,018)					
NE Basic Service Fee - Construction Documents Extra Services - Pre-Bid	1,610,403 1,441,352	1,610,403 1,441,352	1,557,681 1,550,523	\$ (52,722) \$ 109,171					
NE Basic Service Fee - Bid/Construction/Closeout	536,825	536,825	1,330,323	\$ (536,825)					
Other Services - Post Bid	475,233	475,233		\$ (475,233)					
Design Services Contingency	222,843	222,843	A 0.074.074	\$ (222,843)					
Consultant Services Total	\$ 4,565,741	\$ 4,565,741	\$ 3,371,271	\$ (1,194,470)					
	Construction								
ite Work	420,083	420,083		\$ (420,083.00)					
Related Project Costs acility Construction	22,867,041	22,867,041		\$ - \$ (22,867,041.00)					
Maximum Allowable Construction Cost (MACC) Subtotal			\$ -	\$ (23,287,124.00)					
Construction Contingencies	1,164,712	1,164,712		\$ (1,164,712.00)					
Non-Taxable Items	2 504 065	2 501 055		\$ -					
ales Tax	2,591,895	2,591,895		\$ (2,591,895.00) \$ -					
				\$ -					
Construction Contracts Total	\$ 27,043,731	\$ 27,043,731	\$-	\$ (27,043,731.00)					
0	ther Project Costs								
quipment	2,627,983	2,627,983		\$ (2,627,983)					
Art Work	179,916	179,916		\$ (179,916)					
Project Management	227,505	227,505		\$ (227,505)					
Other Costs (describe) Other Project Costs Total	1,518,324 \$ 4,553,728	1,518,324 \$ 4,553,728	\$ -	\$ (1,518,324) \$ (4,553,728.00)					
Total Project Costs	\$ 36,163,200		\$ 3,371,271	\$ (32,791,929)					
Additional comments:									
Va Arts Commission - December 2024 - Not started									